

Central Waterfront: Queens Quay Revitalization
3 Week Lookahead: September 16, to September 30, 2013

Yo-Yo Ma to Spadina

Varcon

- Mobilizing crews to complete storm & catch basins work

PLP

- Completing work on the two cable chambers in this area

Spadina to Peter Slip Bridge:

Stacey

- Completion of TTC conduits below the Peter Slip Bridge
- Installation of marine light fixture below the Peter Slip Bridge
- Pole Foundations (TTC, Streetlight, Traffic Signals)

Toronto Hydro

- Removal of high voltage overheads at Shoppers Drug Mart – estimated completion - 2 weeks

Varcon

- Catch basins & miscellaneous work from Peter Slip Bridge to Spadina (north side)

PLP

- Mobilized to complete 2 Manholes (4A / 4B) at south side of the entrance to the Spadina Loop, expected to be 1 month in area completing

Peter Slip Bridge to Rees:

Aldershot

- At the new stairs at HFC power boating & sailing centre, complete re-installation of existing concrete pavers & new granite pavers adjacent.

Coco

- Drilling new dowels @ bridge, grouting under lift plates, installation of drainage holes

Varcon

- Repair existing storm main south of TTC Splicing Chamber #06, water issues.
- Start installation of new catch basins and connect to existing Storm mainline along PS Slip
- Hydrant night work at Rees Parking Lot

PLP

- Completing lateral duct bank work

Rees to Lower Simcoe:

Varcon

- Resume sanitary mainline work just west of Manhole #29 water issues, slow progress

- To complete this portion of Sanitary Mainline 3 staged Traffic Shifts will be necessary
- Hydrant night work at 228/230 and York Street off ramp

Enterra

- Expected to complete work on Rees from QQ to Lakeshore Blvd 3-4 weeks

Distinct

- Returned to site to install lateral conduits near Rees Parkette, will move to other available locations soon after.

Lower Simcoe to York:

Aldershot

- Continuing construction of new tree pits & sub-grade & bedding following conflict resolution
- Removal and installation of new granite at N/W side of York St. intersection

Stacey

- Installation of streetlight & traffic pole foundations York – Simcoe (north side)
- installation of TTC Splicing Chamber #11, followed by Splicing Chamber #10
- Begin installation of TTC pole foundations (south side – 207 QQ to Simcoe)

Varcon

- Storm Leads, and begin “night work” for Hydrants
- Hydrant night work at York Street off ramp

PLP

- Complete duct bank from York going west to 207 QQ driveways.
- PLP to flip position with ECCL / Varcon between these blocks

Bay to York:

Varcon

- Resume work & realignment of new sanitary main from TTC portal west to York as per new design.
- Installing Catch Basins & new hydrant @ York Street Off Ramp

Atlas Dewatering

- completed a realignment of their well heads, enabling Varcon sanitary realignment

Bay to Yonge:

Coco (Trinity)

- Completion of interim curbs & pavers at the Westin Hotel
- Completed shuttle island west by Bay Street
- Completed line markings

PLP

- Approval for remaining work east of the Westin commercial driveway/ferry dock entrance
- Construction date is not yet scheduled.