

## Queens Quay Revitalization Schedule – Major Remaining Work

<b>Task</b>	<b>% Complete</b>	<b>Expected Completion Date</b>
Deep Services (Underground Municipal Work)	95%	Final Hydro work expected to be complete early 2015
TTC	100%	Complete
Road	80%	Road construction – end of 2014 Commissioning – spring 2015
Northside Granite Sidewalks	65%	May/June 2015
Southside Promenade	45%	Late June 2015
Martin Goodman Trail	65%	Late June 2015

As of February 1, 2015