

## Queens Quay Revitalization Schedule – Major Remaining Work

| <b>Task</b>                                | <b>% Complete</b> | <b>Expected Completion Date</b>                               |
|--|-------------------|---|
| Deep Services (Underground Municipal Work) | 100%              | Complete (excl. separate Toronto Hydro scope)                 |
| TTC  | 100%              | Complete  |
| Road                                       | 94%               | Road construction – May 2015<br>Eastbound traffic – June 2015 |
| Northside Granite Sidewalks                | 82%               | Mid June 2015   |
| Southside Promenade                        | 74%               | Mid June 2015   |
| Martin Goodman Trail                       | 78%               | Mid June 2015   |

As of April 27, 2015