



Central Waterfront: Queens Quay Revitalization

3 Week Lookahead : December 5 to December 26, 2012

Waterfront Toronto/Eastern Construction:

- **TTC Demolition:**
 - Will continue from Rees Street – York and selected areas of York – TTC Portal.
 - Intersections at Rees, Lower Simcoe & York will be demolished in halves with access maintained at all times.
 - Driveways demolished in halves with access maintained at all times.
 - TTC track demolition will also begin at the Peter Slip Bridge.
 - Crews will continue to remove old TTC tracks and concrete paving using heavy equipment. Temporary granular backfill & asphalt paving will continue within the demolished TTC areas to facilitate the work to follow and traffic management in future sequences.
 - Upon completion of temporary paving, Westbound traffic will be relocated to the centre lanes from York - Rees, similar to the recent set-up of Rees – the Beer Store. Estimated to occur the week of December 17th.
- **Temporary Signals:**
 - The electrical subcontractor will continue to coordinate the set-up and installation of temporary signalization at Rees, York and Lower Simcoe intersections. In-ground power will be transferred to overhead poles to facilitate demolition activities.
- **Site Services:**
 - The site services contractor will commence “test pits” in various locations in advance of the site services work.
 - Invert surveys of all existing manhole structures
 - Commencement of set-up for dewatering systems following traffic relocation.
- **Taxi Stand:**
 - Construction of a new taxi stand at Queens Quay Terminal.
- **York St. Bus Lay-by:**
 - Construction of a new bus layby on the west side of York Street. Pending permits.

Enbridge Gas:

- Crews will complete a tie-in's of the new gas service to multiple buildings along Queens Quay.
- New gas line will be energized by late week of Dec 3rd – 7th and transitioned with no interruption to clients, except Pawsway, EMS / Fire Station & Police Marine Unit. These properties have been notified and gas services will be scheduled directly with Enbridge.

Bell:

- Crews will continue splicing & cabling at York Street & QQ.
- Crews will also continue splicing & cabling at 260 Queens Quay (near Rabba Foods)

Toronto Hydro:

- Completion of the new cable chamber on the west side of the Westin.
- Commencement of new chambers on the east side of the Westin. Chambers will be constructed one at a time.
- Continuing construction of new chambers within the north travel lanes – Bay to York. Current traffic diversion south of the TTC Portal will remain in effect.
- Installation of dewatering wells in the south lanes from York to Peter Slip Bridge, followed by excavation & shoring for new cable chambers.
- Continuing construction of two new cable chambers east of the Yonge Street Slip and within the Yonge Street parking lot.

TTC Portal:

- Crews will continue new rail installation & water leak remediation within the tunnel.
- Old rail will be removed and transported out via the Portal in the next two to three weeks.