



## Central Waterfront: Queens Quay Revitalization

3 Week Lookahead : May 8<sup>th</sup> – May 29<sup>th</sup>, 2013

### Waterfront Toronto/Eastern Construction:

- **TTC Demolition & Reconstruction:**
  - Demolition of the existing TTC ROW will continue west of the Peter Slip bridge to Yo-Yo Ma and on Lower Spadina.
  - Crews will continue to remove old TTC tracks and concrete paving using heavy equipment. Temporary granular backfill & asphalt paving will follow within the demolished TTC area to facilitate the work to follow and traffic management in future sequences.
  - At the Peter Slip Bridge, crews have now completed localized repairs to the bridge deck, and waterproofing will occur in advance of the TTC rail installation.
  - Above the TTC portal, crews will begin surface preparation & waterproofing of the existing portal roof.
- **Site Services:**
  - The site services contractor will continue "test pits" in various locations to facilitate site services work. Test pits are approx. 90% complete to date.
  - Deliveries of new pre-cast manholes & storm / sewer pipe will continue.
  - Excavation & pipe laying for the new sanitary line from York to Rees will continue. Crews are currently installing mainline pipe from Lower Simcoe – Rees.
  - Excavation and pipe laying for the new sanitary line at Shoppers Drug Mart will begin.
  - Excavation and pipe laying for the new storm sewer from Rees – The Beer Store will begin upon confirmation of desired draw down levels. Crews continue to struggle with dewatering challenges at this location.
  - Removal of existing & installation of new hydrants from York to Rees will begin.
  - Installation of catch basins & storm leads from York – Rees will continue.
  - The installation of the watermain at 10/20 Bay is currently on hold due to a conflict with existing telecommunications infrastructure.
- **York St. Bus Lay-by:**
  - Permanent signage for the new bus layby on the west side of York Street will be completed.
- **Peter Slip Bridge:**
  - Crews will continue working below the Peter Slip Bridge to construct TTC & TH infrastructure.
  - Installation of new steel trusses to support the new conduits spanning the waterway.
- **Landscaping:**
  - Removals & excavation will be completed at the Westin hotel.

- Crews will begin constructing the new tree trenches & preparing the subgrade for paver installation.

#### Toronto Hydro:

- Completion of the ductbank at the Yonge St. Slip
- Crews will begin the cable chamber construction on the southwest corner of Bay St.
- Construction will resume on the two cable chambers adjacent to Scotiabank.
- Crews will begin the east-west road crossing on the south side of the York St. intersection, pending coordination with Hydro One.
- Commencement of lateral at 208 QQ (Lateral #7)
- Continuing construction of ductbank on the south side of QQ from Simcoe Wavedeck to Rees St.
- Commencement of laterals at the Rees St. Parkette (Lateral #1 & 4), pending coordination with Varcon.
- Completion of the chamber rebuild on the northeast side of Rees St. adjacent to Rabba.
- Completion of cable chamber on the west side of Peter Slip bridge and continuing construction of the cable chamber adjacent to 401 QQ.
- Commencement of chambers & ductbank on the south side from Spadina to Yo-Yo-Ma after TTC ROW demolition.

#### Hydro One:

- Repairs to the Hydro One line located at the southeast corner of York & QQ will be completed.

#### TTC Portal:

- TTC electricians will continue their work of pulling and installing new cables and overhead wiring troughs within the portal tunnel. The supply of overhead wiring troughs (yellow fiberglass) has been moved into the portal to accommodate the crews and their work. This work is expected to be completed by the end of May.
- Water and leak remediation efforts within the portal will continue as well.