

Queens Quay Revitalization Schedule – Major Remaining Work

Task	% Complete	Expected Completion Date
Deep Services (Underground Municipal Work)	95%	Final Hydro work expected to be complete Spring 2015
TTC	100%	Complete
Road	85%	Road construction – Spring 2015 Commissioning – May/June 2015
Northside Granite Sidewalks	70%	May/June 2015
Southside Promenade	55%	Late June 2015
Martin Goodman Trail	70%	Late June 2015

As of March 1, 2015