

## Queens Quay Progress Report – October 2014

The Revitalization of Queens Quay is rebuilding Toronto's main waterfront street both above and below ground. Multiple construction activities are being coordinated to deliver the project on schedule in time for the Pan Am Games in 2015.

	PROGRESS UPDATE (% complete)		COMPLETION DATE
Deep Services Construction	Gas mains	100%	--Minor adjustments to catch basins/ manholes required as road is rebuilt  --Remaining Hydro civil construction expected to be complete early 2015  --Remaining telecommunication work will be complete by end of the year
	Sanitary / Storm	98%	
	Toronto Hydro	85%	
	Telecomms	70%	
TTC Construction	Spadina Loop Harbourfront Line	100% complete 99% complete	510 Streetcar Resumed August 31, 2014 509 Streetcar Resumes October 12, 2014
North Side Granite Sidewalks	Granite curbs, parking laybys & sidewalks	60% complete	Sidewalk completion – May 2015
New Road	Excavation, concrete base & first asphalt pour	70% complete	Road completion – November 2014
South Side Granite Promenade	Excavation and granite installation	35% complete	Promenade completion – July 2015
Martin Goodman Trail	Excavation, silva cells, construction	50% site work underway	Martin Goodman Trail/tree planting completion– July 2015